

**Seattle Public Schools  
Drinking Water Quality Program**

**Results of Water Quality Testing  
for  
Maple Elementary School**

Updated September 3, 2019

**General Information:**

Plumbing piping materials: mainly copper

**Remediation plan:**

*This remediation plan is based on a Water Quality policy approved by the School Board. The policy includes standards for the presence of lead, cadmium, copper, iron and other substances in drinking water.*

**Sinks (S in the report) are not considered drinking water sources.** We recognize that there is the potential for students to want to drink from classroom hand-washing sinks, so we test all of those. Where a student's choice to drink from a sink could be a problem, we post a reminder sign, as we do at all restroom sinks.

Status:

Policy Criteria:

The school has one source that does not meet the policy criteria. Signs will be posted at: Pod A, Teacher's Prep. Room (#36)

Follow-up monitoring: Will be performed in 2021-2022.

Service: The school will be flushed after any breaks longer than five days.

## Water Quality Testing Results:

### Legend

Symbol	Definition
SE	service entry (main)
B	bubbler
S	sink (faucet)
B/S	sink/bubbler combination
S/B	sink/bubbler combination
ppb	parts per billion
ppm	parts per million
NA	not applicable
None	no action required
Unk	unknown status or action
Sample	sample needs to be taken
Re-test	fixture needs to be resampled
Conf	resample to confirm measurement
No flush	not flushed before sampling
Sink	sampled faucet of S/B combo
Used	recently used; no 1st draw sample possible
PS	post sign
Disable(d)	fixture disabled in response to water quality testing
BDSS	Bubbler disabled, sign on sink
IF	install filter
RB	replace bubbler
RB/IF	replace bubbler and/or install filter
RF	replace faucet
RF/IF	replace faucet and/or install filter
BW	disable fixture and provide bottled water until remediated
Leaks	leaking fixture
NW	not working properly (sample S when B of S/B NW)
OS	out of service - disabled until fixed
RS	return to service - now passes testing
Rem	Removed from system - no longer exists

Table 1. Summary of Results

FIXTURE INFORMATION			LEAD		CADMIUM		COPPER		IRON		OK?
Fixture ID	Type	Location	Pass/Fail	Status	Pass/Fail	Status	Pass/Fail	Status	Pass/Fail	Status	Yes/No/Status
01	B	hallway	P	None	P	None	P	None	P	None	Yes
02	S/B	Pod A, Room A2	P	None	P	None	P	None	P	None	Yes
03	S	audio visual	P	None	P	None	P	None	P	None	Yes
04	S/B	room # B2	P	None	P	None	P	None	P	None	Yes
05	S/B	between B & C	P	None	P	None	P	None	P	None	Yes
05A	S	between B&C, by 5, right	P	None	P	None	P	None	P	None	Yes
06	S/B	between B & C	P	None	P	None	P	None	P	None	Yes
06A	S	between B&C, by 6, left	P	None	P	None	P	None			Yes
07	S/B	room # C2	P	None	P	None	P	None	P	None	Yes
08	S/B	room # E2 (now Pod F)	P	None	P	None	P	None	P	None	Yes
09	S/B	between D & E	P	None	P	None	P	None	P	None	Yes
09A	S	between D&E, by 9, left	P	None	P	None	P	None	P	None	Yes
10	S/B	between D & E	P	None	P	None	P	None	P	None	Yes
10A	S	between D&E, by 10, left	P	None	P	None	P	None	P	None	Yes
11	S/B	room # D2 (now Pod E)	P	None	P	None	P	None	P	None	Yes
18	S	nurses office	P	None	P	None	P	None	P	None	Yes
19	S	Family Support Workroom	P	None	P	None	P	None	P	None	Yes
20	S/B	hallway POD A; A-1	P	None	P	None	P	None	P	None	Yes
20A	S	hallway POD A, left	P	None	P	None	P	None			Yes
21	S	Workroom - staff next to principal	P	None	P	None	P	None	P	None	Yes
23	S	Kitchen, left sink	P	None	P	None	P	None	P	None	Yes
23A	S	kitchen	P	None	P	None	P	None	P	None	Yes
24	S	Kitchen	P	None	P	None	P	None	P	None	Yes
25	S	Faculty lounge	P	None	P	None	P	None	P	None	Yes
30	S	Art room 150 W	P	None	P	None	P	None	P	None	Yes
31	S	Art room 150 E	P	None	P	None	P	None	P	None	Yes
32	B/S	Music/Platform 154	P	None	P	None	P	None	P	None	Yes
33	B/S	EBD 140	P	None	P	None	P	None	P	None	Yes
34	B/S	Resource 142	P	None	P	None	P	None	P	None	Yes
35	B/S	ELL 144	P	None	P	None	P	None	P	None	Yes
36	S	Pod A Teachers room	F	PS	P	None	P	None	P	None	PS
37	B	Hall 128 W	P	None	P	None	P	None	P	None	Yes
38	B	Hall 128 E	P	None	P	None	P	None	P	None	Yes
42	S/B	Pod A, Rm A3	P	None	P	None	P	None	P	None	Yes
43	B/S	Pod A, Room A1	P	None	P	None	P	None	P	None	Yes
44	S	Staff room between Pod E and Pod F	P	None	P	None	P	None	P	None	Yes
45	S	Pod C, Teacher's prep. Room	P	None	P	None	P	None	P	None	Yes
46	S	POD B, teacher's prep room	P	None	P	None	P	None	P	None	Yes
51	B	POD D, outside girls bathroom, left	P	None	P	None	P	None	P	None	Yes
52	B	Pod D, outside boys bathroom, right	P	None	P	None	P	None			Yes
60	B	between room 1 and 3	P	None	P	None	P	None			Yes
61	B	bottle filler between room 1 and 3	P	None	P	None	P	None			Yes
62	B	between room 2 and 4	P	None	P	None	P	None			Yes
63	B	bottle filler between room 2 and 4	P	None	P	None	P	None			Yes

Table 2. Lead Test Results

FIXTURE INFORMATION			2/19/2009			4/27/2012			5/29/2015			8/22/2017			7/11/2019			8/29/2019			Summary Status	
Fixture ID	Type	Location	1st Draw	Flush 30s	Pass /Fail	1st Draw	Flush 30s	Pass /Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
01	B	hallway	1	2	P	<1	<1	P	<1	<1	P				<1	<1	P				P	None
02	S/B	Pod A, Room A2	4	<1	P	3	<1	P	5	2	P				7	3	P				P	None
03	S	audio visual	12	1		8	2	P	7	3	P				7	2	P				P	None
04	S/B	room # B2	5	1	P	7	1	P	6	1	P				9	1	P				P	None
05	S/B	between B & C	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P				P	None
05A	S	between B&C, by 5, right	<1	1	P	1	<1	P	<1	<1	P				<1	<1	P				P	None
06	S/B	between B & C	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P				P	None
06A	S	between B&C, by 6, left	1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P				P	None
07	S/B	room # C2	4	1	P	3	3	P	4	<1	P				5	1	P				P	None
08	S/B	room # E2 (now Pod F)	3	1	P	3	<1	P	5	3	P				8	5	P				P	None
09	S/B	between D & E	<1	<1	P	1	<1	P	<1	<1	P				<1	<1	P				P	None
09A	S	between D&E, by 9, left	3	<1	P	6	<1	P	4	<1	P				3	<1	P				P	None
10	S/B	between D & E	1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P				P	None
10A	S	between D&E, by 10, left	1	<1	P	1	<1	P	1	<1	P				<1	2	P				P	None
11	S/B	room # D2 (now Pod E)	3	1	P	3	<1	P	2	<1	P				5	3	P				P	None
18	S	nurses office	2	<1	P	7	2	P	10	<1	P				7	3	P				P	None
19	S	Family Support Workroom	12	1		14	2		33	13					16	4		4	<1	P	P	None
20	S/B	hallway POD A; A-1	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P				P	None
20A	S	hallway POD A, left	1	3	P	<1	1	P	<1	2	P				1	3	P				P	None
21	S	Workroom - staff next to principal	8	<1	P	1	<1	P	4	<1	P				5	<1	P				P	None
23	S	Kitchen, left sink	<1	<1	P	4	<1	P	1	<1	P				4	<1	P				P	None
23A	S	kitchen	<1	3	P	2	<1	P	<1	<1	P				2	<1	P				P	None
24	S	Kitchen	3	<1	P	2	<1	P	1	<1	P				1	<1	P				P	None
25	S	Faculty lounge	2	<1	P	2	<1	P	<1	<1	P				<1	<1	P				P	None
30	S	Art room 150 W	1	<1	P	2	<1	P	<1	<1	P				<1	<1	P				P	None
31	S	Art room 150 E	2	<1	P	1	<1	P	<1	<1	P				<1	<1	P				P	None
32	B/S	Music/Platform 154	1	<1	P	5	2	P	2	<1	P				4	<1	P				P	None
33	B/S	EBD 140	1	<1	P	<1	<1	P	1	<1	P				<1	<1	P				P	None
34	B/S	Resource 142	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P				P	None
35	B/S	ELL 144	1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P				P	None
36	S	Pod A Teachers room	10	<1	P	8	3	P	9	2	P				11	1					F	PS
37	B	Hall 128 W	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P				P	None
38	B	Hall 128 E	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P				P	None
42	S/B	Pod A, Rm A3	5	<1	P	4	1	P	5	1	P				6	2	P				P	None
43	B/S	Pod A, Room A1	1	<1	P	<1	<1	P	<1	<1	P				1	<1	P				P	None
44	S	Staff room between Pod E and Pod F	6	<1	P	5	2	P	6	3	P				8	2	P				P	None
45	S	Pod C, Teacher's prep. Room	20	2		13	1		14	2					5	4	P	3	3	P	P	None
46	S	POD B, teacher's prep room	14	<1		5	<1	P	6	1	P				8	2	P				P	None
51	B	POD D, outside girls bathroom, left	1	<1	P	<1	1	P	<1	<1	P				<1	3	P				P	None
52	B	Pod D, outside boys bathroom, right	<1	1	P	<1	<1	P	<1	1	P				4	4	P				P	None
60	B	between room 1 and 3										<1	<1	P							P	None
61	B	bottle filler between room 1 and 3										<1	<1	P							P	None
62	B	between room 2 and 4										<1	<1	P							P	None
63	B	bottle filler between room 2 and 4										<1	<1	P							P	None

Table 3. Cadmium Test Results

FIXTURE INFORMATION			2/19/2009			4/27/2012			5/29/2015			8/22/2017			7/11/2019			Summary Status	
Fixture ID	Type	Location	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
01	B	hallway	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
02	S/B	Pod A, Room A2	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
03	S	audio visual	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
04	S/B	room # B2	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
05	S/B	between B & C	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
05A	S	between B&C, by 5, right	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
06	S/B	between B & C	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
06A	S	between B&C, by 6, left	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
07	S/B	room # C2	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
08	S/B	room # E2 (now Pod F)	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
09	S/B	between D & E	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
09A	S	between D&E, by 9, left	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
10	S/B	between D & E	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
10A	S	between D&E, by 10, left	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
11	S/B	room # D2 (now Pod E)	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
18	S	nurses office	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
19	S	Family Support Workroom	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
20	S/B	hallway POD A; A-1	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
20A	S	hallway POD A, left	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
21	S	Workroom - staff next to principal	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
23	S	Kitchen, left sink	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
23A	S	kitchen	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
24	S	Kitchen	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
25	S	Faculty lounge	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
30	S	Art room 150 W	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
31	S	Art room 150 E	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
32	B/S	Music/Platform 154	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
33	B/S	EBD 140	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
34	B/S	Resource 142	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
35	B/S	ELL 144	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
36	S	Pod A Teachers room	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
37	B	Hall 128 W	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
38	B	Hall 128 E	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
42	S/B	Pod A, Rm A3	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
43	B/S	Pod A, Room A1	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
44	S	Staff room between Pod E and Pod F	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
45	S	Pod C, Teacher's prep. Room	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
46	S	POD B, teacher's prep room	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
51	B	POD D, outside girls bathroom, left	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
52	B	Pod D, outside boys bathroom, right	<1	<1	P	<1	<1	P	<1	<1	P				<1	<1	P	P	None
60	B	between room 1 and 3										<1	<1	P				P	None
61	B	bottle filler between room 1 and 3										<1	<1	P				P	None
62	B	between room 2 and 4										<1	<1	P				P	None
63	B	bottle filler between room 2 and 4										<1	<1	P				P	None

Table 4. Copper Test Results

FIXTURE INFORMATION			2/19/2009			4/27/2012			5/29/2015			8/22/2017			7/11/2019			Summary Status	
Fixture ID	Type	Location	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	1st Draw	Flush 30s	Pass/Fail	Pass/Fail	Status
01	B	hallway	0.004	0.02	P	<0.002	<0.002	P	<0.002	<0.002	P				0.003	<0.002	P	P	None
02	S/B	Pod A, Room A2	0.167	0.057	P	0.128	0.072	P	0.12	0.121	P				0.139	0.129	P	P	None
03	S	audio visual	0.231	0.255	P	0.175	0.286	P	0.265	0.361	P				0.214	0.241	P	P	None
04	S/B	room # B2	0.183	0.164	P	0.122	0.143	P	0.139	0.169	P				0.15	0.153	P	P	None
05	S/B	between B & C	0.022	0.005	P	0.066	0.004	P	0.016	0.005	P				0.023	0.005	P	P	None
05A	S	between B&C, by 5, right	0.182	0.039	P	0.123	0.078	P	0.06	0.037	P				0.125	0.029	P	P	None
06	S/B	between B & C	0.007	0.012	P	0.012	0.002	P	0.008	0.003	P				0.017	0.005	P	P	None
06A	S	between B&C, by 6, left	0.186	0.051	P	0.097	0.041	P	0.135	0.04	P				0.213	0.052	P	P	None
07	S/B	room # C2	0.21	0.231	P	0.225	0.233	P	0.234	0.23	P				0.193	0.188	P	P	None
08	S/B	room # E2 (now Pod F)	0.208	0.163	P	0.178	0.123	P	0.152	0.162	P				0.194	0.179	P	P	None
09	S/B	between D & E	0.005	0.01	P	0.007	<0.002	P	0.003	<0.002	P				0.008	0.002	P	P	None
09A	S	between D&E, by 9, left	0.103	0.055	P	0.098	0.048	P	0.096	0.046	P				0.101	0.05	P	P	None
10	S/B	between D & E	0.281	0.075	P	0.013	0.003	P	0.036	0.007	P				0.005	<0.002	P	P	None
10A	S	between D&E, by 10, left	0.018	0.012	P	0.134	0.065	P	0.086	0.059	P				0.238	0.073	P	P	None
11	S/B	room # D2 (now Pod E)	0.237	0.215	P	0.174	0.175	P	0.173	0.174	P				0.227	0.206	P	P	None
18	S	nurses office	0.242	0.106	P	0.163	0.108	P	0.211	0.051	P				0.179	0.144	P	P	None
19	S	Family Support Workroom	0.128	0.034	P	0.154	0.09	P	0.54	0.135	P				0.235	0.102	P	P	None
20	S/B	hallway POD A; A-1	0.013	0.009	P	0.016	0.003	P	0.015	0.004	P				0.022	0.006	P	P	None
20A	S	hallway POD A, left	0.222	0.097	P	0.118	0.064	P	0.126	0.068	P				0.159	0.081	P	P	None
21	S	Workroom - staff next to principal	0.136	0.046	P	0.086	0.068	P	0.106	0.049	P				0.106	0.076	P	P	None
23	S	Kitchen, left sink	0.245	0.123	P	0.095	0.09	P	0.172	0.051	P				0.116	0.163	P	P	None
23A	S	kitchen	0.112	0.109	P	0.092	0.087	P	0.121	0.202	P				0.16	0.189	P	P	None
24	S	Kitchen	0.205	0.142	P	0.137	0.095	P	0.169	0.155	P				0.273	0.191	P	P	None
25	S	Faculty lounge	0.265	0.263	P	0.201	0.18	P	0.176	0.163	P				0.287	0.294	P	P	None
30	S	Art room 150 W	0.21	0.17	P	0.166	0.135	P	0.154	0.125	P				0.304	0.204	P	P	None
31	S	Art room 150 E	0.279	0.189	P	0.205	0.133	P	0.245	0.124	P				0.256	0.2	P	P	None
32	B/S	Music/Platform 154	0.241	0.181	P	0.298	0.185	P	0.291	0.144	P				0.297	0.273	P	P	None
33	B/S	EBD 140	0.284	0.325	P	0.261	0.244	P	0.256	0.328	P				0.319	0.364	P	P	None
34	B/S	Resource 142	0.269	0.342	P	0.251	0.259	P	0.264	0.295	P				0.335	0.361	P	P	None
35	B/S	ELL 144	0.287	0.222	P	0.244	0.178	P	0.19	0.175	P				0.295	0.303	P	P	None
36	S	Pod A Teachers room	0.153	0.086	P	0.12	0.109	P	0.173	0.117	P				0.181	0.105	P	P	None
37	B	Hall 128 W	0.281	0.236	P	0.167	0.176	P	0.167	0.18	P				0.315	0.301	P	P	None
38	B	Hall 128 E	0.313	0.257	P	0.175	0.158	P	0.189	0.191	P				0.328	0.324	P	P	None
42	S/B	Pod A, Rm A3	0.132	0.186	P	0.097	0.121	P	0.112	0.119	P				0.154	0.145	P	P	None
43	B/S	Pod A, Room A1	0.171	0.08	P	0.139	0.09	P	0.057	0.042	P				0.143	0.066	P	P	None
44	S	Staff room between Pod E and Pod F	0.297	0.06	P	0.215	0.311	P	0.289	0.315	P				0.227	0.096	P	P	None
45	S	Pod C, Teacher's prep. Room	0.205	0.141	P	0.193	0.277	P	0.249	0.334	P				0.179	0.196	P	P	None
46	S	POD B, teacher's prep room	0.158	0.056	P	0.133	0.134	P	0.196	0.151	P				0.181	0.155	P	P	None
51	B	POD D, outside girls bathroom, left	0.075	0.155	P	0.076	0.092	P	0.122	0.082	P				0.107	0.205	P	P	None
52	B	Pod D, outside boys bathroom, right	0.127	0.136	P	0.087	0.094	P	0.056	0.046	P				0.226	0.223	P	P	None
60	B	between room 1 and 3										<0.002	<0.002	P				P	None
61	B	bottle filler between room 1 and 3										<0.002	<0.002	P				P	None
62	B	between room 2 and 4										<0.002	<0.002	P				P	None
63	B	bottle filler between room 2 and 4										<0.002	<0.002	P				P	None

Table 5. Iron Test Results

FIXTURE INFORMATION			2/19/2009		4/27/2012		5/29/2015		7/11/2019		Summary Status	
Fixture ID	Type	Location	Flush 2m	Pass/Fail	Flush 2m	Pass/Fail	Flush 2m	Pass/Fail	Flush 2m	Pass/Fail	Pass/Fail	Status
01	B	hallway			<0.05	P					P	None
02	S/B	Pod A, Room A2					<0.05	P			P	None
03	S	audio visual									P	None
04	S/B	room # B2	0.085	P							P	None
05	S/B	between B & C									P	None
05A	S	between B&C, by 5, right			<0.05	P			<0.05	P	P	None
06	S/B	between B & C					<0.05	P			P	None
06A	S	between B&C, by 6, left										
07	S/B	room # C2									P	None
08	S/B	room # E2 (now Pod F)									P	None
09	S/B	between D & E									P	None
09A	S	between D&E, by 9, left	0.103	P							P	None
10	S/B	between D & E									P	None
10A	S	between D&E, by 10, left			0.052	P					P	None
11	S/B	room # D2 (now Pod E)					<0.05	P			P	None
18	S	nurses office							0.113	P	P	None
19	S	Family Support Workroom									P	None
20	S/B	hallway POD A; A-1									P	None
20A	S	hallway POD A, left										
21	S	Workroom - staff next to principal									P	None
23	S	Kitchen, left sink									P	None
23A	S	kitchen							0.14	P	P	None
24	S	Kitchen	0.06	P							P	None
25	S	Faculty lounge	0.061	P							P	None
30	S	Art room 150 W			0.092	P					P	None
31	S	Art room 150 E			0.091	P					P	None
32	B/S	Music/Platform 154					0.122	P			P	None
33	B/S	EBD 140					<0.05	P			P	None
34	B/S	Resource 142							0.129	P	P	None
35	B/S	ELL 144									P	None
36	S	Pod A Teachers room									P	None
37	B	Hall 128 W									P	None
38	B	Hall 128 E									P	None
42	S/B	Pod A, Rm A3									P	None
43	B/S	Pod A, Room A1	0.079	P							P	None
44	S	Staff room between Pod E and Pod F							0.116	P	P	None
45	S	Pod C, Teacher's prep. Room			<0.05	P					P	None
46	S	POD B, teacher's prep room					<0.05	P			P	None
51	B	POD D, outside girls bathroom, left	0.136	P							P	None
52	B	Pod D, outside boys bathroom, right										
60	B	between room 1 and 3										
61	B	bottle filler between room 1 and 3										
62	B	between room 2 and 4										
63	B	bottle filler between room 2 and 4										

Table 6. Service Entry Test Results

Test Results (Service Entry/SE, Units as Shown)						
SOURCE INFORMATION			Most Recent Sampling			
Fixture ID	Type	Location	Item	Sampled	Max Value	Pass/Fail
00	SE	see map	Arsenic	29-May-15	2 ppb	P
00	SE	see map	Cadmium	11-Jul-19	1 ppb	P
00	SE	see map	Chlorine	09-Apr-04	0.1 ppm	P
00	SE	see map	Copper	11-Jul-19	0.251 ppm	P
00	SE	see map	E coli	09-Apr-04	<1 Colonies	P
00	SE	see map	Iron	11-Jul-19	0.13 ppm	P
00	SE	see map	Lead	11-Jul-19	1 ppb	P
00	SE	see map	Total Coliforms	19-Feb-09	<1 Colonies	P

"<" means: less than the value shown (below analytical detection limits).

"n/a" means: not applicable.

Table 7. Bacteriological Test Results

**Bacteriological Characteristics**

Bacteriological testing of selected samples indicated no (zero) coliform bacteria.